

SIO Shipyard Representative Bi-Weekly Progress Report		
<b>Project: AGOR 28</b>	<b>Contract No.: N00014-12-C-0305</b>	<b>Shipyard: Dakota Creek Industries</b>
<b>Prepared by:</b> Paul D. Bueren Scripps Institution of Oceanography (SIO) 297 Rosecrans St. San Diego, CA 98106	<b>Date:</b> 30 July 2015	<b>Program Officer:</b> Robert (Tim) Schnoor Office of Naval Research 875 Randolph St ONR 321 Arlington, VA 22203-1995
<b>Distribution Statement A:</b> Approved for public release; distribution unlimited.		<b>Report No. A002.081</b>

1. Meetings:

- i. Attended weekly conference call

2. The following Shipyard Question Submittals were reviewed and commented on:

No questions this reporting period.

3. Logistics:

- i. Continuing to work on initial outfitting lists for Sally Ride.
- ii. Working on NS5 Hierarchy

4. Operator Concerns:

- **Acoustic Tiles & MLV** – No additional tiles have been removed this reporting period. DCI has no plans to remove any more per USCG. No indication as to what sound treatment will be placed in the engine room bilge or on the winch room deck. Delta-DT has been mentioned as an alternative but at this late stage, it will be difficult to apply and seal in the bilge area. **Of note**, USCG has instructed to Washington State Ferries to remove MLV from two of their vessels within three years or at their next docking. These are passenger vessels so hopefully R/V's and OSV's will not be next.
- **Sally Ride Quad-Zero MLV** - Mostly complete. The port and starboard sides of the lower engine room still have sections of bare acoustic tile that require thermal insulation and Quad-Zero
- **Main Deck Noise Levels, Sally Ride** – No indication as of yet what is being done to correct this issue.
- **Shore Power Control** – The change has been completed on Armstrong and it is now possible to transfer to and from shore power at the 480-volt switchboard. This is to be demoed tomorrow. Work is in progress on Ride.
- **Main Crane Towing & Coring Crutch** – Testing revealed that the crutch system is not workable.

Report Documentation Page				Form Approved OMB No. 0704-0188	
Public reporting burden for the collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing this burden, to Washington Headquarters Services, Directorate for Information Operations and Reports, 1215 Jefferson Davis Highway, Suite 1204, Arlington VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to a penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number.					
1. REPORT DATE <b>30 JUL 2015</b>		2. REPORT TYPE		3. DATES COVERED <b>00-00-2015 to 00-00-2015</b>	
4. TITLE AND SUBTITLE <b>AGOR 28</b>				5a. CONTRACT NUMBER	
				5b. GRANT NUMBER	
				5c. PROGRAM ELEMENT NUMBER	
6. AUTHOR(S)				5d. PROJECT NUMBER	
				5e. TASK NUMBER	
				5f. WORK UNIT NUMBER	
7. PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) <b>Scripps Institution of Oceanography (SIO), 297 Rosecrans St., San Diego, CA, 98106</b>				8. PERFORMING ORGANIZATION REPORT NUMBER	
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES)				10. SPONSOR/MONITOR'S ACRONYM(S)	
				11. SPONSOR/MONITOR'S REPORT NUMBER(S)	
12. DISTRIBUTION/AVAILABILITY STATEMENT <b>Approved for public release; distribution unlimited</b>					
13. SUPPLEMENTARY NOTES					
14. ABSTRACT					
15. SUBJECT TERMS					
16. SECURITY CLASSIFICATION OF:			17. LIMITATION OF ABSTRACT <b>Same as Report (SAR)</b>	18. NUMBER OF PAGES <b>5</b>	19a. NAME OF RESPONSIBLE PERSON
a. REPORT <b>unclassified</b>	b. ABSTRACT <b>unclassified</b>	c. THIS PAGE <b>unclassified</b>			

5. Sally Ride Progress:

- Deck Machinery Hydraulic Piping – Flushing and pressure testing has been completed. Hydraulic hoses are being fabricated and installed. The Stern Frame hoses pictured below have anti-chaffing covers. A removable cover has been fabricated and will be installed over the hose runs to prevent tripping and damage.



- Siemens AIS400 IO Testing - 35 of 40 pages completed. Waiting for Kongsberg and other vendors to complete the rest.
- Potable Water Tanks – Fill lines flushed and witnessed for cleanliness. Both tanks cleaned and inspected. Some paint issues were noted in both tanks. The starboard tank had an uncoated ferrous pipe collar and a small holiday. The port tank had several uncoated ferrous pipe fixtures and a holiday on the bottom. All of these were corrected and rechecked.
- Cable Runs – Resistance reading taken and recorded on several cable runs. Resistance testing is 99% complete.
- Side Handling Devices – Both devices were lifted and bolted into place.



- Propulsion – Siemens was on board to begin the tuning and commissioning of Ride's propulsors.
  - Both propellers have been coupled to their motors. The motors were run up to full speed with no pitch. The shaft roller bearing caps were allowed to self-align prior to their bolts being torqued.
  - The bow thruster was briefly tested to 100%. White-Gil was in attendance.
  - The tunnel thruster was briefly tested to 50% power.



- Outfitting –
  - Dielectric Tiles laid in Computer Lab and ET Shop with protective covering applied after completion.



- Pilot House – Work continues on the installation of NIBS equipment, with an emphasis on the wire runs between the mast and the PH so that the false overhead can be completed.



6. Call-outs:

Sally Ride:

Hydraulic Line Flushing

Potable Water Fill Flushing

Potable Water Tank Closeout

Resistance Readings

IAS IO Testing